



June 15, 2022

TO: LOCSO Utilities Advisory Committee
FROM: Margaret Falkner, Utility Systems Manager
Ron Munds, General Manager
SUBJECT: **Agenda Item 6 - 06/15/2022 Utilities Advisory Committee Meeting**
Utilities Department Updates

Utility Department Updates

President
Matthew D. Fourcroy

Vice President
Charles L. Cesena

Directors
Troy C. Gatchell
Marshall E. Ochylski
Christine M. Womack

General Manager
Ron Munds

District Accountant
Robert Stilts, CPA

Unit Chief
Eddy Moore

Battalion Chief
Paul Provence

Mailing Address:
P.O. Box 6064
Los Osos, CA 93412

Offices:
2122 9th Street, Suite 110
Los Osos, CA 93402

Phone: 805/528-9370
FAX: 805/528-9377

www.losososcsd.org

8th St. Upper Aquifer Well

The piping, valves and electrical work on the 8th St. Upper Aquifer Well are mostly complete. There will be some testing and certification of the electrical components that still need to be performed. Once complete, inspections by the District's consultant and the State's Division of Drinking Water will need to be scheduled. Staff will be proceeding with all the regulatory requirements for water quality testing before the well can be put into service. Completion of the project and placing the well into service is anticipated by the first part of July.

16th Street South Tank Rehab and Coating Project

The 16th St. Tank project is also mostly complete. There are punch list items that need to be completed. Filling and disinfecting the tank should occur the week of June 13th with project completion schedule for June 17th.

Program C Well

After rebidding the drilling phase of the project, a Notice of Award was given to Pacific Coast Drilling from Templeton based on their low bid of about \$734,500. This is within the Engineer's Estimate plus contingencies for the project. The Notice to Proceed has been issued with the official start date of June 13th. Completion of the phase of the project will be in early November 2022.

In parallel, the Board approved the release of an RFP for the drilling phase of the project on June 2nd. Submittal are due to the District on June 29th. It is important to get this phase of project moving forward as quickly as possible to keep with the schedule provided to the State as part of our grant submittal and subsequent award requirements.